

Appendix 1:

Tasman State Highway and Network Ops Activities in the 2009-12 NLTP

The following table provides an update on state highway activities (new and improved infrastructure) in the 2009-12 National Land Transport Programme.

NLTP Activity - as at August 2009	Phases scheduled in the NLTP (Committed, probable and possible phases only)	Comment
Ruby Bay Bypass	Construction	Construction is complete. Minor repairs have been carried out and we are in the process of handing over the project to the network operations team.
Doctors Creek Bridge	Investigation, Design and Construction	Design is complete. Construction deferred from 11/12 due to fall in funding priority.
McGlashen Ave intersection	Construction	Construction is complete. Currently working with on some post construction issues.(number of defects have appeared full pavement rehabilitation required in near future estimated of cost 600K)
Arnold Bridge Widening	Construction	Construction is complete
Pipers to Tunnickliff Realignment	Design	Project deferred due to fall in funding priority
SH6 Aniseed Valley/Eden Road intersection	Investigation, Design	The intersection was inspected by NZTA, TDC and Opus staff, and some minor improvements are being investigated to improve safety prior to the capital project starting.
SH60 Robinson Road intersection	Investigation	Project deferred due to fall in funding priority