

Motueka Projects/Activities/Interests

Number	Subject	TDC Department, Manager, Staff	Progress/Action
1	Motueka Domestic Water – reticulate Huffam Street and Woodlands Avenue (Contract 744). A 1160 metre watermain	Domestic water Jeff Cuthbertson	Contract awarded to Adcock and Donaldson Ltd (\$363,398). To be completed by 30 September 2008.
2	Wastewater 1 – pipeline replacement in Goodman Drive and Tudor Street (Contract 717)	Wastewater Jeff Cuthbertson	Fulton Hogan finished in August 2008. Street requiring to be surfaced.
3	Refuse – Mariri weighbridge and improvements to signs, roading, drainage	Refuse Jeff Cuthbertson	Project is largely completed. Calibration of the weighbridge and relocation of electrical services almost finished.
4	Motueka – Moutere Cycleway (Contract 737)	Transportation Roger Ashworth Steve Elkington	Wet weather has slowed progress – completion expected by 30 September 2008
5	Motueka River	Rivers Peter Thomson Philip Drummond	Rivercare Users group met with Philip Drummond, Rick Lowe (MWH), John Ellis (Sicon). Public consultation to be held.
6	Footpath programme – King Edward Street (Contract 727)	Transportation Steve Elkington	Wet weather has delayed progress. Completion expected by 30 September 2008
7	Motueka Aerodrome - Runway edging - Excess rubber on runway	Property Jim Frater	Work programmed. Annual plan estimate for edging \$42,271. Tender awarded to CJ Industries
8	Motueka Entranceway / SH60	Tasman Bay Promotion	Design finished and to be referred to NZ Transport Agency
9	Water allocation in Motueka Central Plains Zone (CPZ)	E&P Policy Dennis Bush-King	Technical reports being prepared. Options to be presented in late 2008.
10	Motueka Resource Management Strategy for Central and West Motueka	E&P Policy Rose Biss	Reported to Council and Board July 2008. Public consultation deferred until September-

Number	Subject	TDC Department, Manager, Staff	Progress/Action
			October 2008.
11	Motueka Service Centre building – office accommodation	Property Jim Frater	Plans completed, alterations ready to be priced. Work to be undertaken before the end of 2008. (\$30,000 budget)